TIME EXTENSION PROPOSAL

Sl.No	Item	Description	Remarks
1	Name of the Work	Improvements to Ashwathkatte Near Came Bridge school Mallasadra ward No.13, Shyttihalli sub division	
2	Estimate Cost	20.00	
3	Work Code	P-3316	
4	Job Code	013-18-000072	
5	A.S No.	BBMP/EE/PD/AS/37/2017-18, Date:15-12-2017	
6	T.S No	BBMP/CE/DZ/TS/07/2018-19, Date:26-12-2018	
7	Work Order/Agreement No	BBMP/EE/PD/Wo/37/2017-18, Date:28-02-2018	
8	Tender Premium	S.R	
9	Stipulated Time for completion of Work	120 days	
10	Targeted Monthly progress	–	
11	Progrees Achived Till date	–	
12	Reasons for Delay	ಸದರಿ ಜಾಗದಲ್ಲಿ ಭೂಪಕರಾಯ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸುವಲ್ಲಿ 177 ದಿನಗಳು ವಿಳಂಬವಾಗಿರುತ್ತದೆ.	
13	Time Extension Requested	177 ದಿನಗಳು	
14	Assistant Executive Engineer's Recommendation	Recommended	
15	Executive Engineer's Recommendation	Time may be extended by term penalty @	
16	Superintending Executive Engineer's Recommendation	Rs Rs 15/day amounts Rs 2655/-	
17	Chief Engineers Recommendation		
18	Time Extension Granted		
19	Conditions imposed if any		

Asst, Engineer,
Project sub Division

Asst, Executive Engineer,
Project sub Division

Executive Engineer
Project Division

As recommended by (SE(W)) is accepted

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು.

Scanned by CamScanner